



Montgomery County
Public Schools

NEW MIDDLE AND HIGH SCHOOLS

Progress Update

December 6, 2011

Auburn Strand Activity

- ✓ 35% Design Development documents issued and constructability review complete
- ✓ AHS 100% Foundation Package issued and constructability review complete
- ✓ AHS 100% Structural Steel Package issued and constructability review complete
- ✓ Site Plan under review by County
- ✓ 65% Construction Documents to be issued end of December

Auburn Strand – Work Plan

- AHS Pre-Grading Work Complete
- Start Foundation Work and Sitework
- Procure Structural Steel
- AHS Substantial Completion: July 2013
- AMS Substantial Completion: August 2014

Blacksburg High School Activity

- ✓ 35% Design Development documents issued and constructability review complete
- ✓ 100% Foundation Package (Academic Wing) issued and constructability review complete
- ✓ Site Plan under review by Town of Blacksburg
- ✓ 100% Foundation Package (Remaining Areas) issued this week
- ✓ 65% Construction Documents to be issued end of December

Blacksburg High School – Work Plan

- Pre-Grading Work Continues
- Start Foundation Work and Sitework this month
- Procure Structural Steel
- Substantial Completion Classroom Wing: July 2013
- Substantial Completion Remaining Areas: August 2013

Construction



Auburn High School

Construction



Blacksburg High School

Project Website Coming Soon!

NEW MIDDLE AND HIGH SCHOOL PROJECTS

The New Middle and High School projects consist of the design and construction of three fully functional and properly operating schools: Auburn High School, Auburn Middle School, and Blacksburg High School. The schools are being delivered through a design/build method and PPEA contracting process.

New Auburn High School

- New 175,000 SF high school to be located in Riner, Virginia
- Construction started in September 2011 and is to be complete in Summer 2013

New Blacksburg High School

- New 280,000 SF facility located in Blacksburg, Virginia
- Construction started in September 2011 and is to be complete in Summer 2013

New Auburn Middle School

- Conversion of the existing Auburn High School into the new 122,000 SF Auburn Middle School
- Construction will commence upon completion of the new Auburn High School in June 2013 and be completed in Summer 2014

Upon completion of the project, Montgomery County Public Schools will demolish the existing Auburn Middle School and use that site for additional recreational use.

The total cost of the three-school project is \$124,500,000



Montgomery County
Public Schools



Partner and Interest Links-

[Montgomery County Public Schools-
Capital Projects](#)

[Branch Associates, Inc.](#)

[Auburn Design Team- RRMM Architects](#)

[Blacksburg Design Team-SHW Group](#)

Project Website Coming Soon!

NEW AUBURN HIGH SCHOOL PROJECT

Progress Photos



PROJECT SCHEDULE

- Comprehensive Agreement executed: July 12, 2011
- Pre-Grading Construction Start: August 2011
- Substantial Completion: July 2013



PROJECT STATUS



PHOTOS



WEBCAM



Project Website Coming Soon!

NEW BLACKSBURG HIGH SCHOOL PROJECT

Progress Photos



PROJECT STATUS



PHOTOS



WEBCAM



Blacksburg High School Website

